

Phase 2 road construction began on Monday June 8th and will last into the fall. Phase 2 is the segment between Eagle and the STH 83 roundabout.

Traffic Updates – Week of 8/17/2026

- The segment between Eagle and STH 83 remains “Road Closed to Thru Traffic”. **Local access will be maintained for residents and businesses in the closed area.**
- The paving crew continues utilizing flaggers to direct traffic around the paving train.
- Flaggers from WSOR Railroad will be onsite tomorrow and Thursday for the road work near the crossing.

Construction Updates – Week of 8/17/2026

- The paving crew continues to pave the surface layer between Eagle and North Prairie.
- The milling crew will return to work in the area adjacent to the WSOR Railroad tracks on the west end of North Prairie tomorrow, 8/19/2026.
- Paving of the surface layer in North Prairie will be done on 8/19 and 8/20.
- The surface layer in Eagle will be paved at night, starting this Friday 8/21/2026 around 8:00 pm.

Surface paving work will begin in North Prairie tomorrow. The contractor plans to pave the westbound lane from the eastern edge of the village and work towards the railroad crossing. On Thursday they will pave the eastbound lane from the tracks to the east. No driveways will be paved during that time, just the main roadway. Side road connections and driveways will be done next week. A separate crew will begin side road and turn lanes in the Eagle area and work to the east tomorrow.

The surface layer will also be paved in Eagle on Friday night. Due to the heavy traffic and complexity of the intersection of STH 67, STH 59 and Partridge Street, the contractor has elected to do this work at night. Be aware that there will be back up alarms coming the dump trucks and equipment. The paving is scheduled to begin around 8:00 pm and should be complete by 6:00 am.

The project strongly suggests drivers use alternate routes when the contractor is paving through Eagle or North Prairie.

Expect long waits at flaggers if you drive through the work zones in North Prairie or Eagle. Only Emergency vehicles will be allowed to immediately pass through.

All paving work is expected to be completed by Labor Day. Pavement markings, shoulder gravel and signage will be installed in September. It is anticipated that all project work in North Prairie will be completed, including operating traffic signals at CTH E, when the Fall Harvest Festival Parade takes place on Sunday, September 20th.

Please refer to the [WI 511.gov project website](http://WI511.gov) for additional information, and feel free to reach out with any questions. We will send out updates in advance of any major changes during construction. Anyone can sign up to receive these updates by emailing sth59pi@graef-usa.com.

Ryan Cournoyer, PE
Senior Construction Manager | Associate

